



**Dogtown Road over French  
Gulch Project  
BRLO – 5930 (061)  
CEQA Mitigation Monitoring and  
Reporting Program  
FINAL**



**CEQA Lead Agency:**  
Calaveras County Public Works  
Department  
891 Mountain Ranch Road  
San Andreas, CA 95249

**Prepared by:**  
FirstCarbon Solutions  
2000 "O" Street, Suite 200  
Sacramento, CA 95811

March 2015

FirstCarbon Solutions Project No. 21300004  
County Project No. 5930-061

THIS PAGE INTENTIONALLY LEFT BLANK

**Table 1: Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<b>3. Air Quality</b>					
<p><b>MM-AIR-1:</b> The following conditions will be included in the General Notes and/or Grading Plan for the project, under the descriptive heading “Dust Control” and shall be implemented during construction activities:</p> <ul style="list-style-type: none"> <li>• All material excavated, stockpiled, or graded shall be sufficiently watered, treated, or covered to prevent fugitive dust from leaving the property boundaries and causing a public nuisance or a violation of an ambient air standard. Watering should occur at least twice daily, with complete site coverage.</li> <li>• All areas with vehicle traffic shall be watered or have dust palliative applied as necessary for regular stabilization of dust emissions.</li> <li>• All on-site vehicle traffic shall be limited to a speed of 15 miles per hour on unpaved roads.</li> <li>• All land clearing, grading, earth moving, or excavation activities on a project shall be suspended as necessary to prevent excessive windblown dust when winds are expected to exceed 20 miles per hour.</li> <li>• All inactive portions of the development site shall be covered, revegetated, or watered until a suitable cover is established. Alternatively, the applicant may apply County-approved non-toxic soil stabilizers (according to manufacturer’s specifications) to all inactive construction areas (previously graded areas which remain inactive for 96 hours) in accordance with the local grading ordinance.</li> <li>• All material transported off-site shall be either sufficiently watered or securely covered to prevent public nuisance, and there must be a minimum of six (6) inches of freeboard in the bed of the transport vehicle.</li> </ul>	<p>Calaveras County Public Works to verify construction plans include conditions in the General Notes and/or Grading Plan.</p>	<p>Prior to issuance of grading permits.</p>	<p>Calaveras County Public Works</p>		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<ul style="list-style-type: none"> <li>• Paved roads adjacent to the project shall be swept at the end of each day, or more frequently if necessary, to remove excessive or visibly raised accumulations of dirt and/or mud that may have resulted from activities at the project site.</li> <li>• The County shall re-establish ground cover on the site through revegetation and watering in accordance with the local grading ordinance.</li> <li>• A publicly visible sign shall be posted with the telephone number and person to contact at Calaveras County regarding dust complaints. This person shall respond and take corrective action within 48 hours of a complaint or issue notification. The Calaveras County APCD’s phone number shall also be visible to ensure compliance with applicable regulations.</li> </ul>					
<b>4. Biological Resources</b>					
<p><b>MM-BIO-1:</b> To the extent practicable, construction shall not occur during the wet season when CRLF are most active. Except for limited vegetation clearing (necessary to minimize effects to nesting birds) work shall be limited to the dry season (i.e., from June 1 to October 15).</p>	Calaveras County Public Works to verify construction outside of wet season.	Prior to start of construction	Calaveras County Public Works		
<p><b>MM-BIO-2:</b> A qualified biologist shall be present on site during active construction in areas identified as potential special-status animal species habitat. The biologist shall conduct work area clearance surveys at the beginning of each day and regularly throughout the workday during active construction within or adjacent to suitable habitat areas. A biological monitor shall be present to conduct daily surveys of the construction site and construction equipment before the start of construction and to verify that ESA fencing is in good condition.</p>	On-site biologist during active construction	During construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p><b>MM-BIO-3:</b> If special-status animal species are observed during the course of active construction, all construction activities within 50-feet of the animal(s) shall be stopped. The County shall initiate formal consultation with the USFWS in the event that special-status species are observed within the BSA. At no time shall work occur within 50 feet of the animal without the biological monitor present. The animal(s) shall not be captured or handled without authorization from the USFWS, and shall be allowed to move away on its own.</p>	On-site biologist during active construction	During construction	Calaveras County Public Works		
<p><b>MM-BIO-4:</b> To prevent inadvertent entrapment of animals during construction, all excavated, steep-walled holes or trenches more than 1 foot deep shall be covered at the close of each working day with plywood or other suitable material, or provided with one or more escape ramps constructed of earth fill or wooden planks. Before such holes or trenches are filled they shall be thoroughly inspected for trapped animals. All pipes, culverts, or similar structures stored overnight shall be inspected before they are subsequently moved, capped, and/or buried. If at any time wildlife is discovered, the qualified biologist shall be contacted to determine the next steps.</p>	Calaveras County to ensure provision is included in construction contracts and to conduct site inspections as needed	Prior to and during construction	Calaveras County Public Works		
<p><b>MM-BIO-5:</b> Specific areas that may be in proximity of or adjacent to sensitive areas shall be identified by a qualified biologist and shown on the project design plans. The installation of the environmental sensitive area fencing shall be installed to limit ingress and egress of construction activities. The installation of the fencing would be directed by the qualified biologist and the Resident Engineer. The special provisions of the bid solicitation package shall clearly describe acceptable fencing material and proper installation and maintenance. The fencing shall remain in place throughout</p>	Calaveras County to ensure construction design plans are reviewed by a qualified biologist and to include provisions in bid solicitation package	Prior to and during construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
the duration of project-related construction activities, and shall be regularly inspected and maintained. The fencing shall be completely removed upon completion of construction activities at each improvement zone.					
<b>MM-BIO-6:</b> To prevent animals from becoming entangled or trapped in erosion control materials, plastic mono-filament netting (i.e., erosion control matting) or similar material shall not be used. Several commercially available products that are marketed as photodegradable and biodegradable contain synthetic netting, which can take several months to decompose. These products shall not be used in habitat areas. Acceptable erosion control materials are those that use natural fibers such as jute, coconut, twine or other similar fibers.	Calaveras County to verify this condition is included in bid solicitation for the project	During construction	Calaveras County Public Works		
<b>MM-BIO-7:</b> A Worker Environmental Awareness Program (WEAP) shall be implemented to educate construction workers about the presence of special-status plant and wildlife species near the BSA. During the WEAP training, construction personnel shall be informed of the importance of avoiding ground disturbing activities outside of the designated work area.	Calaveras County to verify this condition is included in bid solicitation for the project	Prior to start of construction	Calaveras County Public Works		
<b>MM-BIO-8:</b> A Revegetation Plan shall be prepared for restoration of temporary work areas. Temporary pavement and gravel access shall be removed; topography shall be blended with the surrounding area; and topsoil shall be salvaged from the new alignment area to be placed over the restored area, which shall then be revegetated with native species.	Approval of plan by Calaveras County Public Works Department.	After construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p><b>MM-BIO-9:</b> Insecticides, herbicides, fertilizers, or other chemicals are banned during construction.</p>	<p>Calaveras County to verify this condition is included in bid solicitation for the project and to conduct site inspections as needed</p>	<p>During construction</p>	<p>Calaveras County Public Works</p>		
<p><b>MM-BIO-10:</b> The USFWS shall be consulted with regarding impacts to VELB habitat. During this consultation, an appropriate mitigation plan will be developed and approved by USFWS. While final determination of mitigation requirements and replacement ratios for elderberry plants impacted by the project will occur during consultation with USFWS, it is anticipated that mitigation will be completed as follows:</p> <ul style="list-style-type: none"> <li>• Although no shrubs will be removed as a part of the project, a single shrub with three stems that are between one and three inches, and one stem between three to five inches, at ground level are located within 100 feet of the TCZ. Should compensatory mitigation be required, mitigation ratios would be determined in accordance with USFWS. If this mitigation is required by USFWS, the mitigation may occur through purchase of credits as a USFWS approved mitigation bank such as French Camp Conservation Bank or Laguna Creek Conservation Bank.</li> <li>• The elderberry shrub located within the 20-foot and 100-foot of the TCZ shall be avoided. No trimming or pruning shall occur unless authorized by the USFWS.</li> <li>• All elderberry shrubs within the action area shall remain undisturbed after the project is completed. The existing shrubs and vegetation around the shrubs shall be restored to pre-construction conditions. Maintenance of the areas</li> </ul>	<p>Calaveras County Public Works to consult with USFWS</p>	<p>Prior to construction</p>	<p>Calaveras County and USFWS</p>		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
surrounding the shrub shall be disallowed. Watering or mowing in the areas of the elderberry shrubs will be disallowed.					
<p><b>MM-BIO-11:</b> The following avoidance and minimization measures shall be implemented during bat maternity roosting season (April 15 through August 31:</p> <ul style="list-style-type: none"> <li>No more than 3 days prior to start of ground disturbing activities, a qualified biologist will survey trees and man-made structures in the BSA for evidence of bat roosts (e.g., bat guano). If bat roosts are located during pre-construction surveys, the roosts will be flagged and avoided during construction.</li> </ul>	Calaveras County Public Works to verify inclusion of measures if construction occurs during April 15 through August 31	Prior to start of construction	Calaveras County Public Works		
<p><b>MM-BIO-12:</b> Implementation of avoidance and minimization measures listed below will reduce direct and indirect impacts raptors and other migratory birds.</p> <ul style="list-style-type: none"> <li>Removal of trees will be limited to only those necessary to construct the project.</li> <li>For trees that must be removed to construct the project, the County shall target the removal to occur outside the nesting season (i.e., between September 1 and February 14).</li> <li>If construction or tree removal is proposed during the breeding/nesting season (typically February 15 through August 31), a qualified biologist shall conduct pre-construction surveys for raptors and other migratory birds within the construction area, including a 300-foot survey buffer, no more than 14 days prior to the start of ground disturbing activities in the construction area.</li> <li>If an active nest is located during pre-construction surveys, U.S. Fish and Wildlife Service (USFWS) and/or California Department of Fish and Wildlife (CDFW) shall be notified</li> </ul>	Calaveras County Public Works to verify inclusion of measures if construction occurs during February 15 through August 31	Prior to start of construction	Calaveras County Public Works		



**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p>regarding the status of the nest. Furthermore, construction activities shall be restricted as necessary to avoid disturbance of the nest until it is abandoned a qualified biologist deems disturbance potential to be minimal. Restrictions may include establishment of exclusion zones (no ingress of personnel or equipment at a minimum radius of 300 feet around an active raptor nest and 50-foot radius around an active migratory bird nest) or alteration of the construction schedule.</p> <ul style="list-style-type: none"> <li>Mitigation Measure BIO-12 is necessary if active nests are found or if construction occurs during the breeding season (typically February 15 through August 31).</li> </ul>					
<p><b>MM-BIO-13:</b> A Section 1600 SAA shall be obtained from CDFW for impacts to riparian habitat, and all conditions and requirements of the permit shall be followed. As a condition of the Section 1600 SAA, the following mitigation measure shall be implemented to compensate for the removal of 0.028 acre of riparian habitat: Riparian habitat shall be created at not less than a 1:1 ratio in an area within reasonable proximity to the project site, and a Riparian Restoration and Monitoring Plan shall be established.</p>	Calaveras County Public Works to submit Section 1600 SAA	Prior to start of construction	Calaveras County Public Works		
<p><b>MM-BIO-14:</b> The following avoidance and minimization efforts and protection measures shall be incorporated into the project construction methods:</p> <ul style="list-style-type: none"> <li>During project development the size of the work area limits shall be reduced to the smallest amount feasible within sensitive habitat areas.</li> <li>A circle with a radius measurement from the trunk of the tree to the tip of its widest limb shall constitute the dripline protection area of each tree. Limbs shall not be cut back in order to change the dripline. The area beneath the dripline</li> </ul>	Calaveras County Public Works to ensure inclusion of conditions in construction contracts	Prior to start of construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p>is a critical portion of the root zone and defines the minimum protected area of each tree. Removing limbs that make up the dripline does not change the protected area.</p> <ul style="list-style-type: none"> <li>• Protective fencing shall be installed at the driplines of the protected trees prior to the start of any construction work (including grading or placement of vehicles on site), in order to avoid damage to the trees and their root systems. This fencing may be installed around the outermost dripline of clusters of trees proposed for protection, rather than individual trees. Fencing shall be shown on all project plans.</li> <li>• No vehicles, construction equipment, mobile home/office, supplies, materials or facilities shall be driven, parked, stockpiled or located within the driplines of protected trees. A laminated sign indicating such shall be attached to fencing surrounding trees on-site.</li> <li>• No grading (grade cuts or fills) shall be allowed within the driplines of protected trees.</li> <li>• Drainage patterns on the site shall not be modified so that water collects or stands within, or is diverted across, the dripline of any protected tree.</li> <li>• No trenching shall be allowed within the driplines of protected trees. If it is absolutely necessary to install underground utilities within the dripline of a protected tree, the utility line shall be bored and jacked under the supervision of a certified arborist.</li> <li>• The construction of impervious surfaces within the driplines of protected trees shall be stringently minimized. When it is absolutely necessary, a piped aeration system shall be installed under the supervision of a certified arborist. Wherever possible, pervious concrete shall be</li> </ul>					

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p>used as an alternative to traditional concrete, when it is required under tree driplines.</p> <ul style="list-style-type: none"> <li>No sprinkler or irrigation system shall be installed in such a manner that sprays water or requires trenching within the driplines of protected trees. An aboveground drip irrigation system is recommended.</li> <li>Landscaping beneath protected trees may include non-plant materials such as bark mulch or wood chips. The only plant species that shall be planted within the driplines of protected trees are those that are tolerant of the natural environs of the trees. Limited drip irrigation approximately twice per summer is recommended for the understory plants.</li> <li>Any protected trees on the site, which require pruning, shall be pruned by an arborist prior to the start of construction work. All pruning shall be in accordance with the American National Standards Institute A300 pruning standards and the International Society of Arboriculture “Tree Pruning Guidelines.”</li> <li>No signs, ropes, cables (except those that may be installed by an arborist to provide limb support) or any other items shall be attached to the protected trees.</li> </ul>					
<p><b>MM-BIO-15:</b> A qualified environmental professional shall identify and measure the size of all native oaks within areas to be developed or disturbed prior to construction activities and after the completion of construction activities. These measurements shall be used to calculate the percentage of basal area retained and the corresponding mitigation ratio. Trees with visible evidence of construction damage or in poor or declining condition shall not be considered retained.</p> <p>To mitigate the loss of 0.286 acre of oak woodland, before initiating construction, the project proponent shall provide</p>	<p>Calaveras County Public Works to ensure qualified biologist conducts survey of native trees</p>	<p>Prior to start of construction</p>	<p>Calaveras County Public Works</p>		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p>compensatory mitigation for the loss of oak woodland habitat values through the preservation of oak woodland at a ratio ranging between 2:1 and 1:1 acres preserved to acres affected.</p> <p>Preservation may be (1) on-site or off-site in Calaveras County through a conservation easement or other comparable mechanism, or (2) achieved through contribution of funds to the Oak Woodlands Conservation Fund that is administered by the State of California Wildlife Conservation Board. For on-site or off-site preservation in Calaveras County, a management plan shall be prepared for the site(s) by a qualified environmental professional (e.g., certified arborist, California Registered Forester), and a nonwasting endowment or other funding mechanism shall be provided for implementing the management plan. The management plan shall include a description of the habitat and other values of the conserved area, that management activities that will be implemented to maintain those values, and the process by which management decisions will be made.</p> <p>If preservation is achieved through a contribution to the Oak Woodlands Conservation Fund, the contribution shall be equal to the required mitigation acreage multiplied by (1) the estimated per acre cost of a conservation easement on oak woodland range land in Calaveras County, plus (2) the estimated per-acre cost of a nonwasting endowment sufficient to support management in perpetuity. If necessary, a licensed appraiser shall be consulted to determine the per-acre cost of such land and a Property Analysis Record or other similar financial analysis performed to determine the required endowment.</p>					

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p><b>MM-BIO-16:</b> The County shall obtain a Section 404 CWA Nationwide Permit from the USACE for impacts to wetlands and waters of the U.S. and comply with the mitigation measures identified in the Hydrology and Water Quality Section to prevent discharge of pollutants to surface waters during construction. This shall include complying with the State’s National Pollution Discharge Elimination System (NPDES) General Permit for Discharges of Storm Water Runoff Associated with Construction Activity (General Permit) issued by the Regional Water Quality Control Board (RWQCB). The County shall also obtain a 401 Water Quality Certification from the RWQCB.</p>	Approved Section 404 CWA	Prior to start of construction	Calaveras County Public Works		
<p><b>MM-BIO-17:</b> Standard construction BMPs will be implemented to minimize effects to water quality, including placement of straw wattles or silt fencing along the boundary in the PIA according to an erosion control plan that shall be prepared to avoid discharge into aquatic features. Other construction BMPs that will be reviewed and coordinated with the RWQCB, as necessary, for implementation during construction may include the following:                      In order to minimize the project’s impacts, the project design has been modified to minimize impacts to waters of the United States;</p> <ul style="list-style-type: none"> <li>• Staging areas shall be located on existing roadways or other disturbed areas where they would not affect sensitive resources;</li> <li>• Sensitive resources will be identified and protected from harm during construction to the extent possible through use of ESA fencing. The integrity and effectiveness of ESA fencing and erosion control measures shall be inspected on a daily basis. Corrective actions and repairs shall be carried out immediately for fence breaches and ineffective BMPs;</li> </ul>	Submittal of list of Best Management Practices (BMPs)	Prior to start of construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<ul style="list-style-type: none"> <li>• The County shall restrict construction activities to the minimum area necessary to safely conduct project activities to the extent possible;</li> <li>• No litter, debris, or sidecasts shall be dumped or permitted to enter aquatic habitats. Trash and debris shall be removed from the site(s) daily;</li> <li>• Vehicles and equipment shall be driven only within established roads and crossings;</li> <li>• The boundary of aquatic habitats that are to be avoided shall be clearly marked with brightly colored fencing, staking, or flagging for work crew avoidance;</li> <li>• Worker education and awareness training shall be conducted for work crews regarding aquatic habitats and special-status species;</li> <li>• Fueling, washing, and maintenance of vehicles or other construction equipment shall occur 100 feet or more away from aquatic habitats; and</li> <li>• Equipment shall be regularly maintained to avoid fluid leaks.</li> </ul>					
<b>5. Cultural Resources</b>					
<p><b>MM-CUL-1:</b> If a potentially significant historical or archaeological resource is encountered during subsurface construction activities (e.g., trenching, grading), all construction activities within a 50-foot radius of the identified potential resource shall cease until a qualified archaeologist evaluates the item for its significance and records the item on the appropriate State Department of Parks and Recreation (DPR) forms. The archaeologist shall determine whether the item requires further study. If, after the qualified archaeologist conducts appropriate technical analyses, the item is determined to be significant under California</p>	Site inspection (if historic or archaeological resources are discovered)	During construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
Environmental Quality Act, the archaeologist shall recommend feasible mitigation measures, which may include avoidance, preservation in place or other appropriate measure, as outlined in Public Resources Code section 21083.2. Upon the County’s approval of the recommended mitigation measures, the project developer shall implement said measures. The developer shall fund the costs of the qualified archaeologist and required analysis, and shall include this mitigation measure in every construction contract to inform contractors of this requirement.					
<b>MM CUL-2:</b> In the event a fossil or fossil formations are discovered during any subsurface construction activities for the project (e.g., trenching, grading), all excavations within 100 feet of the find shall be temporarily halted until the find is examined by a qualified paleontologist, in accordance with Society of Vertebrate Paleontology standards. The paleontologist shall notify the appropriate representative at Calaveras County, who shall coordinate with the paleontologist as to any necessary investigation of the find. If the find is determined to be significant under CEQA, the County shall implement those measures, which may include avoidance, preservation in place, or other appropriate measures, as outlined in Public Resources Code Section 21083.2.	Site inspection (if fossils or fossil formations are discovered)	During construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p><b>MM CUL-3:</b> If ground-disturbing activities uncover previously unknown human remains, Section 7050.5 of the California Health and Safety Code applies, and the following procedures shall be followed:</p> <p>There shall be no further excavation or disturbance of the area where the human remains were found or within 50 feet of the find until the Calaveras County Coroner and the appropriate County representative are contacted. Duly authorized representatives of the Coroner and the County shall be permitted onto the project site and shall take all actions consistent with Health and Safety Code Section 7050.5 and Government Code Sections 27460, et seq. Excavation or disturbance of the area where the human remains were found or within 50 feet of the find shall not be permitted to recommence until the Coroner determines that the remains are not subject to the provisions of law concerning investigation of the circumstances, manner, and cause of any death. If the Coroner determines the remains are Native American, the Coroner shall contact the NAHC within 24 hours, and the NAHC shall identify the person or persons it believes to be the “most likely descendant” (MLD) of the deceased Native American. The MLD may make recommendations to the landowner or the person responsible for the excavation work, for means of treating or disposing of, with appropriate dignity, the human remains and any associated grave goods as provided in PRC Section 5097.98.</p>	Site inspection (if human remains are discovered)	During construction	Calaveras County Public Works		



**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<b>8. Hazards and Hazardous Materials</b>					
<b>MM-HAZ-1:</b> Prior to commencement of construction, the applicant shall have a lead and asbestos, survey completed by a licensed specialist. If such substances are found to be present, the applicant shall have a licensed contractor properly remove and dispose of these hazardous materials in accordance with federal, state, and local laws. All removal activities shall be completed prior to commencement of demolition activities.	Completed lead and asbestos surveys by licensed specialists	Prior to start of construction	Calaveras County Public Works		
<b>MM HAZ-2:</b> Construction contractors shall ensure that during construction, staging areas and building areas, using spark-producing equipment shall be cleared of dried vegetation or other materials that could serve as fuel for combustion. To the extent feasible, the contractor shall keep these areas clear of combustible materials to maintain a firebreak.	Calaveras County to ensure inclusion of this provision in construction contracts and conduct site inspections as needed.	During construction	Calaveras County Public Works		
<b>MM HAZ-3:</b> Construction contractors shall ensure that any construction equipment that normally includes a spark arrester shall be equipped with an arrester in good working order. This includes, but is not limited to, vehicles, heavy equipment, and chainsaws.	Calaveras County to ensure inclusion of this provision in construction contracts and conduct site inspections as needed.	During construction	Calaveras County Public Works		
<b>12. Noise</b>					
<b>MM-NOI-1:</b> Implementation of the following multi-part mitigation measure is required to reduce the potential construction period noise impacts. <ul style="list-style-type: none"> <li>The construction contractor shall ensure that all noise producing construction activities, including warming-up or servicing equipment and any preparation for construction, shall be limited to the hours between 7:00 a.m. and 6:00 p.m.</li> <li>The construction contractor shall ensure that all equipment</li> </ul>	Submittal of construction contracts with time limitations included in the contract.	During construction	Calaveras County Public Works		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p>will have sound-control devices that are no less effective than those provided on the original equipment. No equipment will have an unmuffled exhaust.</p> <ul style="list-style-type: none"> <li>• The construction contractor shall locate on-site equipment staging areas to maximize the distance between construction-related noise sources and noise-sensitive receptors nearest the project site during construction.</li> <li>• Where feasible, the project contractor shall place all stationary construction equipment so that emitted noise is directed away from the closest off-site sensitive receptors.</li> <li>• The construction contractor shall prohibit unnecessary idling of internal combustion engines.</li> <li>• As directed by the County, the contractor will implement appropriate additional noise mitigation measures, including changing the location of stationary construction equipment, turning off idling equipment, rescheduling construction activity, notifying adjacent residents in advance of construction work, and installing acoustic barriers around stationary construction noise sources.</li> </ul>					
<b>16. Transportation/Traffic</b>					
<p><b>MM-TRANS-1:</b> At least one week prior to the commencement of work, the County’s contractor’ will be required to provide changeable message signs at each end of the project limits to notify drivers of the upcoming project and potential delays.</p>	<p>Calaveras County to ensure inclusion of this provision in construction contracts and to conduct site visit to verify sign placements</p>	<p>Prior to start of construction</p>	<p>Calaveras County Public Works Department</p>		

**Table 1 (cont.): Dogtown Road over French Gulch Project Mitigation Monitoring and Reporting Program**

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
				Date	Initial
<p><b>MM-TRANS-2:</b> During project construction, the County’s contractor will use standard cones and barricades to protect the public and the work areas. The contractor will also install advance warning signs to alert approaching motorists of the work zones consistent with the most recent edition of the California Manual of Traffic Control Devices (MUTCD) for sign placement, etc. Advance warning signs may be reflective signs, changeable message boards, cones and barricades. Roadway traffic will have at least one lane open to allow for movement through the project area and across the creek. The contractor will provide flaggers as needed to temporarily hold traffic for staging equipment or construction. The work will be limited to 7 a.m. to 6 p.m., with weekend work if approved by Public Works; no work would occur on national holidays. Where possible, the work will progress in localized sections. Work will be performed in a manner that is least disruptive to the public. Flagging and other means of traffic control will be required to allow for the movement of traffic through the work zone. Cones, signing and flagging for traffic control will conform to the requirements of the California Manual of Uniform Traffic Control Devices (MUTCD).</p>	<p>Calaveras County to ensure inclusion of this provision in construction contracts and to conduct site visits as needed</p>	<p>During construction</p>	<p>Calaveras County Public Works Department</p>		